

PHASE 1: 66th & W Sarazen  
 PHASE 2: E Sarazen  
 PHASE 3: Oakmont & Cotton  
 PHASE 4: 58th  
 PHASE 5: Hogan & 63rd

# SEPTEMBER 2021

\*4 / 10 Schedule

SUN	MON	TUE	WED	THU	FRI	SAT
			1 Side Sewer Connections (PH 1) Turn Plumbing - Stubs, Plumbing (PH 1, 2) Water (PH 1)	2	3	4
5	6 Labor Day (Holiday / Off)	7 Side Sewer Connections (PH 1) Turn Plumbing - Stubs, Plumbing (PH 1, 2) Water (PH 1)	8	9	10	11
12	13 Side Sewer Connections (PH 1) Turn Plumbing - Stubs, Plumbing (PH 1, 2) Water (PH 1)	14	15	16	17	18
19	20 Side Sewer Connections (PH 1) Turn Plumbing - Stubs, Plumbing (PH 1, 2) Water Tie-In, Purity Testing (PH 1)	21	22 Concrete 66th / Well Yard	23	24	25
26	27 Grinding (PH 1) Grading, CSTC, Sawcut Driveways (PH 1)	28	29 Paving (PH 1)	30		

# October 2021

\*4 / 10 Schedule

PHASE 1: 66th & W Sarazen  
 PHASE 2: E Sarazen  
 PHASE 3: Oakmont & Cotton  
 PHASE 4: 58th  
 PHASE 5: Hogan & 63rd

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					<b>1</b> Paving (PH 1) →	<b>2</b>
<b>3</b>	<b>4</b> Raise Hardware (PH 1) →	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>
<b>10</b>	<b>11</b>	<b>12</b>	<b>13</b>	<b>14</b>	<b>15</b>	<b>16</b>
<b>17</b>	<b>18</b>	<b>19</b>	<b>20</b>	<b>21</b>	<b>22</b>	<b>23</b>
<b>24</b>	<b>25</b>	<b>26</b>	<b>27</b>	<b>28</b>	<b>29</b>	<b>30</b>
<b>31</b>						